

Fulton Hogan Ltd PO Box 16064, Hornby Christchurch 8441 Telephone (03) 349 7039 Facsimile (03) 344 0987 www.fultonhogan.com

## **Programme**

Tuesday, 29 March 2016

Redcliff School Board of Trustees C/O Redcliff School

To The Redcliff School Board of Trustees,

RE: Redcliff School - Gabion Wall Programme

Please see our basic programme attached.

In order to keep our programme to the minimum possible duration we have allowed to,

- Fence the construction area off which will allow construction to be completed uninterrupted by other work/activities taking place onsite. We estimate we would need a 25m wide construction strip along with a larger area for material stockpiling.
- Have un-hindered site access. In order to achieve this we would either need to use the
  existing access with no minimal interruption or create a temporary access along the western
  boundary of the site.
- Completed the work using multiple crews where possible to minimise construction time.

If you have any queries regarding the above, please contact us.

Yours faithfully FULTON HOGAN LTD

Hamish Rees

**Excavation Department Manager** 

			ı		-								The state of the s			Contraction of the last of the					
lask Name	Duration	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 7 Week B Week 9 Week 10 Wook 11 Wook 12 Week 13	Week 9	Vack 10 1	Week 11	Mook 12	Mook 12	Manh 1A	Manh 15	Manh 1E Mont 1C	Minnl 47	Windhan	111	
Project	174												THE WAY	THE PERSON AND THE		Week And	OT VACA	WEER TV	WEEK IS	WEEK IN WEEK IS WEEK ZO	Week 20
Preliminary and General	L)								-		-		1			1	1	1	1	1	T
Sediment Control	2												1			1	1			1	T
Initial Earthworks	10										-	-		1	1	1	1		1	1	I
Bund Construction	55																1			1	T
Ramped Earth Bund	20										-									1	T
Swale Construction	4										-		T	T			-			1	T
Site Restoration	10						-	<b>†</b>	+	+	1	†	+	1	1		1				