

ID	Task Name	Duration	Start	Finish	Qtr 2, 2016	Qtr 3, 2016	Qtr 4, 2016	Qtr 1, 2017	Qtr 2, 2017
1	<b>REDCLIFFS COMMUNITY SCHOOL REPAIRS &amp; MINOR REFURBISHMENT</b> (Sufficient for current roll)	10.7 mons	Mon 21/03/16	Fri 27/01/17					
2	Existing buildings (Stage 1)	9.5 mons	Mon 21/03/16	Fri 9/12/16					
3	Reports	0.5 mons	Mon 21/03/16	Fri 1/04/16					
4	Procurement, Design & Documentation	2 mons	Mon 21/03/16	Fri 13/05/16					
5	QS Cost Estimates	0.5 mons	Mon 16/05/16	Fri 27/05/16					
6	Contractor Procurement	1 mon	Mon 18/04/16	Fri 13/05/16					
7	MOE Approvals	1 mon	Mon 30/05/16	Fri 24/06/16					
8	Consents	2 mons	Mon 30/05/16	Fri 22/07/16					
9	Tenders	1.5 mons	Mon 27/06/16	Fri 5/08/16					
10	MOE Finance Approvals	0.5 mons	Mon 8/08/16	Fri 19/08/16					
11	Contract & Construction/Repairs	4 mons	Mon 22/08/16	Fri 9/12/16					
12	<b>Bund Construction</b>	<b>8.5 mons</b>	<b>Mon 21/03/16</b>	<b>Fri 11/11/16</b>					
13	Design & Documentation	1 mon	Mon 21/03/16	Fri 15/04/16					
14	Consents	1.5 mons	Mon 21/03/16	Fri 29/04/16					
15	Contractor Procurement	1.5 mons	Mon 21/03/16	Fri 29/04/16					
16	Tenders	1.5 mons	Mon 2/05/16	Fri 10/06/16					
17	MOE Approvals	0.5 mons	Mon 13/06/16	Fri 24/06/16					
18	Contract & Construction	5 mons	Mon 27/06/16	Fri 11/11/16					
19	<b>MOE Approval</b>	<b>1.2 mons</b>	<b>Mon 12/12/16</b>	<b>Fri 27/01/17</b>					
20	<b>Possession and setup for 2017 yr commencement</b>	<b>1.2 mons</b>	<b>Mon 12/12/16</b>	<b>Fri 27/01/17</b>					
21	School community takes possession and readies for 2017 yr		Mon 12/12/16	Fri 27/01/17					
22	<b>New MLE Classroom Building (Stage 2) Commencement dates TBC</b>	<b>13.5 mons</b>	<b>Mon 21/03/16</b>	<b>Mon 17/04/17</b>					
23	<i>Based on traditional design, document &amp; build (transportable will be shorter)</i>								
24	Design Procurement for Stages 2 & 3	1 mon	Mon 21/03/16	Fri 15/04/16					
25	Design & Documentation	2 mons	Mon 18/04/16	Fri 10/06/16					
26	QS Cost Estimates	0.5 mons	Mon 16/05/16	Fri 27/05/16					
27	Design Review Panel Report & Review	0.5 mons	Mon 16/05/16	Fri 27/05/16					
28	Contractor Procurement	1 mon	Mon 13/06/16	Fri 8/07/16					
29	MOE Approvals	0.5 mons	Mon 30/05/16	Fri 10/06/16					
30	Consents	2 mons	Mon 13/06/16	Fri 5/08/16					
31	Tenders	2 mons	Mon 8/08/16	Fri 30/09/16					
32	MOE Finance Approvals	1 mon	Mon 3/10/16	Fri 28/10/16					
33	Contract	0.5 mons	Mon 31/10/16	Fri 11/11/16					
34	MLE Classroom Construction	5 mons	Mon 14/11/16	Mon 17/04/17					
35									
36	<b>New MLE Classroom Building (Stage 3 - Same building as Stage 2)</b>	<b>9 mons</b>	<b>Mon 21/03/16</b>	<b>Fri 25/11/16</b>					
37	QS Cost Estimates (update from Stage 2)	0.5 mons	Mon 21/03/16	Fri 1/04/16					
38	Contractor Procurement	0.5 mons	Mon 21/03/16	Fri 1/04/16					
39	MOE Approvals	0.5 mons	Mon 4/04/16	Fri 15/04/16					
40	Consents	0.75 mons	Mon 18/04/16	Fri 6/05/16					
41	Tenders	2 mons	Mon 18/04/16	Fri 10/06/16					
42	MOE Finance Approvals	0.5 mons	Mon 13/06/16	Fri 24/06/16					
43	Contract	0.5 mons	Mon 27/06/16	Fri 8/07/16					
44	MLE Classroom Construction	5 mons	Mon 11/07/16	Fri 25/11/16					